

Replacement Gas Furnace Check List

Customer _____ **Contractor** _____
Telephone _____ **Brand/Model #** _____
Date Installed _____ **Serial #** _____
WisWap BID# _____ **or** **WHEAP Agency** _____

Inspection/Adjustments

PMI=per manufacturer's instructions

(✓ box, enter test results or enter requested number as item is inspected or completed. Indicate "N/A" if not applicable.)

- ☐ Propane ☐ Natural gas
☐ Photos documenting furnace conditions and manufacturer nameplate were taken and provided to Agency
☐ Installation information sticker (*installer name, phone number, date*)
☐ Warranty and manual in envelope attached to the furnace cabinet

Size calculated for the new furnace Btus Input _____ Measured Input (Clock meter) _____

- ☐ Agency given a copy of sizing calculation.

Gas Pressure [Inches of water column (IWC)]: Input _____ Manifold _____

- Electrical ☐ Working Safety Switch on/in reach of furnace
 ☐ Dedicated Circuit and fuse or circuit breaker properly rated
☐ Set heat anticipator (thermostat) PMI ☐ Not applicable
☐ Furnace elevated off basement floor. Note: Furnace not in basement, can be on floor.
 Gas Piping ☐ Sized for BTUs All Appliances ☐ No Leaks ☐ Shut Off Present
 ☐ CSST Bonded ☐ Sediment Trap Present
☐ Condensate properly drained per local code and PMI
☐ Combustion air pipe properly installed, terminated, and supported (PMI) ☐ Sealed test hole
☐ Exhaust piping properly installed, terminated and supported (PMI) ☐ Sealed test hole
 Air Filter: ☐ Opening Covered/Sealed
 ☐ Filter easily removed with no obstructions
 Filter(s) installed and replacements provided _____ (total #) Size _____
☐ Distribution plenums sealed; all major duct leaks properly sealed per specs
☐ Orphaned water heater has proper draft

Performance Testing

(Enter test result. Indicate "N/A" if installation is space heater.)

Steady State Efficiency Test

Adjust to achieve combustion standards

SSE %	O ₂ %	CO ppm	Combustion Air F°	Flue F°	PMI AFUE %

Distribution Static Pressure

Measured in supply and return plenums: PMI

Return Pressure	Supply Pressure	Total Pressure	PMI Max.TESP

- ☐ IWC
☐ Pa

Temperature Rise

Supply °F	Return °F	Total Rise (Supply - Return)	PMI Min	PMI Max

Air Flow Rate Testing Procedure

- ☐ Plate Method
☐ Fan Tables
☐ Other _____

Air Flow
CFM

I certify that the visual inspection and the performance tests were completed as indicated.

I certify that the heating system was installed to my satisfaction on the date indicated.

Installer's Signature _____

Date _____

Customer's Signature _____

Date _____

Name (Print legibly) _____

Name (Print legibly) _____

Natural Gas and Propane Gas Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide.

Note: Always follow manufacturer's instructions, if they differ from listed specifications.

Temperature Rise					
[Average supply F° (front left+front right+back left+back right/4) minus return F°]					
Supply F°					Total
+		+		+	
					=
Total Supply	Average Supply	Return F°:-	Supply-Return F° Rise:		PMI Range
	/4=	-			

Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor Temperature					
°F	<20	21-40	41-60	61-80	>80
pa.	-5	-4	-3	-2	-1
IWC.	-.02	-.016	-.012	-.008	-.004

Table 3-2: Combustion Standards for Gas-Burning Equipment			
Gas Combustion Performance Indicator	<75 AFUE	80+ AFUE	90+ AFUE
Oxygen (%O ₂)	5-10%	4-9%	4-9%
Stack temperature (°F)	350°-475°	325°-450°	90°-120°
Carbon monoxide (CO) parts per million (ppm)	≤ 100 ppm	≤ 100 ppm	≤ 100 ppm
Steady-state efficiency (SSE) (%)	68-74%	80-82%	92-97%
Gas Pressure (IWC)	3.2-4.0 IWC*	3.2-4.0 IWC*	3.2-4.0 IWC*
Propane pressure (IWC)	10-11 IWC*	10-11 IWC*	10-11 IWC*
Supply temperature (°F)	120°-140°	120°-140°	95°-140°
*per manufacturer's instructions (PMI)			

Replacement Oil Furnace Check List

Customer _____
 Telephone _____
 Date Installed _____
 WisWap BID# _____

Contractor _____
 Brand/Model # _____
 Serial # _____
 WHEAP Agency _____

Inspection/Adjustments

PMI = per manufacturer's instructions

(✓ box, enter test result or enter requested number as item is inspected or completed. Indicate "N/A" if not applicable.)

- ☐ Photos documenting furnace conditions and manufacturer nameplate taken and provided to Agency
- ☐ Installation information sticker (*installer name, phone number, date*)
- ☐ Warranty and manual in envelope attached to the furnace cabinet

Size calculated for the new furnace: Btus Input _____ Nozzle GPH* _____ Nozzle Angle* _____° Nozzle Spray Type _____

*NOTE: This oil nozzle information should also be posted on furnace with date of installation (GPH/Angle/Spray Type).

- ☐ Agency given a copy of the sizing calculation.

Oil Pressure (PMI) _____ PSI Measured _____ PSI

- Electrical ☐ Working Safety Switch: in reach of furnace
- ☐ Dedicated Circuit and fuse or circuit breaker properly rated

- ☐ Set heat anticipator (thermostat) PMI ☐ Not applicable
- ☐ Furnace elevated off basement floor
- ☐ Clearances of heating unit and its vent connector to nearby combustibles per NFPA 31

Flue draft _____ (Before barometric damper 10-15 Pa or 0.04-0.06 IWC or PMI)

Over fire draft _____ (Must be a minimum of 5 Pa. or 0.02 IWC or PMI)

- ☐ Barometric Damper Control Operates Properly
- ☐ Chimney inspected for compliance with NFPA 211

Fuel Supply ☐ New fuel filter ☐ Tank/lines comply with NFPA 31
☐ No leaks ☐ Purged fuel lines

Air Filter ☐ Opening covered/sealed
☐ Filter easily removed with no obstructions
 Filter(s) installed and replacements provided _____ (total #) Size _____

- ☐ Distribution plenums sealed; all major duct leaks properly sealed per specs

Performance Testing

(Enter test results. Indicate "N/A" if installation is a space heater.)

Steady State Efficiency Test

Adjust to achieve performance standards (Table 3-2).

Smoke #	SSE %	O ₂ %	CO ppm	Combustion Air F°	Flue F°	PMI: AFUE%

Distribution Static Pressure

Measured in supply and return plenums: PMI.

Return Pressure	Supply Pressure	Total Pressure	PMI Max. TESP

- ☐ IWC
- ☐ Pa

Air Flow Rate Testing Procedure

- ☐ Plate Method
- ☐ Fan Tables
- ☐ Other

Air Flow CFM

Temperature Rise

PMI Instructions

Supply °F	Return °F	Total Rise (Supply-Return)	PMI Min	PMI Max

I certify that the visual inspection and the performance tests were completed as indicated.

Installer's Signature _____ Date _____

Name (Print legibly)

I certify that the heating system was installed to my satisfaction on the date indicated.

Customer's Signature _____ Date _____

Name (Print legibly)

Fuel Oil Heating System Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide.

Note: Always follow manufacturer's instructions, if they differ from listed specifications.

Table 3-6c: Minimum Combustion Standards-Oil Burning Appliances

Oil Combustion Performance Indicators	Non-Flame Retention	Flame Retention
Oxygen (%O ₂)	6-9%	5-9%
Stack temperature (° F)	325°-550°	300°-550°
Carbon monoxide (CO) parts per million (ppm)	≤ 100 ppm	≤ 100 ppm
Steady-state efficiency (SSE) (%)	≥ 75%	≥ 80%
Smoke number (1-9)	≤ 2	≤ 1
Excess air (%)	≤ 80%	≤ 35%
Oil pressure pounds per square inch (psi)	≥ 100 psi	≥ 100-150 psi*
Over fire draft (Pascals or IWC negative)	5 Pa. or .02 IWC	5 Pa or .02 IWC
Flue draft (Pascals or IWC negative)	10-15 Pa. or 0.04-0.1 IWC *	10-15 Pa. or 0.04-0.1 IWC *
*per manufacturer's instructions (PMI)		

Temperature Rise				
[Average supply F° (front left+front right+back left+back right/4) minus return F°]				
Supply F°				Total
+	+	+	+	=
Total Supply	Average Supply	Return F°:-	Supply-Return F° Rise:	PMI Range
	/4=	-		

Hot Water Boiler Replacement Check List

Customer _____ Telephone _____ Date Installed _____ WisWap BID# _____ or _____	Contractor _____ Brand/Model # _____ Serial # _____ WHEAP Agency _____
--	---

Boiler Fuel Type ☐ Oil ☐ Natural Gas ☐ Propane (LP)

Inspection/Adjustments

PMI = per manufacturer's instructions

(✓ box, enter test result or enter requested number as item is inspected or completed. Indicate "N/A" if not applicable.)

- ☐ Photos documenting boiler conditions and manufacturer nameplate were taken and provided to Agency
- ☐ Installation information sticker (*installer name, phone number, date*)
- ☐ Warranty and manual in envelope attached to the boiler cabinet
- NG/LP** - New boiler size calculation: Btus Input _____ Measured Input (clock meter) _____
- OIL** - New boiler size calculation: Nozzle GPH _____ Nozzle Angle _____° Nozzle Type _____
- Electrical ☐ Working Safety Switch in reach of boiler ☐ Dedicated Circuit and fuse or circuit breaker properly rated
- ☐ Boiler elevated off basement floor
- Gas Piping ☐ Sized for BTUs All Appliances ☐ No Leaks ☐ CSST Bonded
- ☐ Sediment Trap Present ☐ Shut Off Present
- Fuel oil ☐ New fuel filter ☐ Purged fuel lines
- ☐ No leaks ☐ Tank/lines comply with NFPA 31
- ☐ Pressure PMI Gas Manifold _____ IWC Gas Input _____ IWC Oil _____ PSI
- ☐ Installed pressure relief valve: PMI
- ☐ Vent and air intake properly installed or barometric damper control operates properly : PMI
- ☐ Inspect and bleed air from radiators and the entire system
- ☐ Check clearances of heating unit and its vent connector to nearby combustibles
[Gas: International Fuel Gas Code (IFGC); Oil: per NFPA 31]
- Installed: Indicate devices installed. Steps must be taken to prevent condensation in non-condensing units.
 - ☐ Air excluding device ☐ Automatic fill valve ☐ Mixing Valves
 - ☐ Backflow preventer ☐ Piping bypasses ☐ Other: _____
- ☐ Condensate properly drained per local code and PMI
- ☐ Expansion tank properly sized for system Tank Air Pressure: _____

Performance Testing

(Enter test result. Indicate "N/A" if installation is a space heater.)

Heat Anticipator: PMI _____ Setting _____

☐ CO₂

Steady State Efficiency Test

☐ O₂

CO

SSE

Smoke

Intake F°

Exhaust F°

PMI AFUE

Water Temperature

Supply F° _____

Return F° _____

Low Fire							
High Fire							
Low Fire PMI							
High Fire PMI							

Draft Measurement

Oil: Measure draft between barometric damper and collar; at over fire.

Flue _____ Over fire _____

☐ IWC

☐ Pa

Gas: Halfway between collar and chimney.

Flue _____ ☐ NA

☐ IWC

☐ Pa

I certify that the visual inspection and the performance tests were completed as indicated.

I certify that the heating system was installed to my satisfaction on the date indicated.

Installer's Signature _____

Date _____

Customer's Signature _____

Date _____

Name (Print legibly) _____

Name (Print legibly) _____

Boiler Natural Gas, LP & Fuel Oil Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide.

Note: Always follow manufacturer's instructions, if they differ from listed specifications.

Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor Temperature					
°F	<20	21-40	41-60	61-80	>80
pa.	-5	-4	-3	-2	-1
IWC.	-.02	-.016	-.012	-.008	-.004

Table 3-2: Combustion Standards for Gas-Burning Equipment			
Gas Combustion Performance Indicator	<75 AFUE	80+ AFUE	90+ AFUE
Oxygen (%O ₂)	5-10%	4-9%	4-9%
Stack temperature (°F)	350°-475°	325°-450°	90°-120°
Carbon monoxide (CO) parts per million (ppm)	≤ 100 ppm	≤ 100 ppm	≤ 100 ppm
Steady-state efficiency (SSE) (%)	68-74%	80-82%	92-97%
Gas Pressure (IWC)	3.2-4.0 IWC*	3.2-4.0 IWC*	3.2-4.0 IWC*
Propane pressure (IWC)	10-11 IWC*	10-11 IWC*	10-11 IWC*
Supply temperature (°F)	120°-140°	120°-140°	95°-140°
*per manufacturer's instructions (PMI)			

Table 3-6c: Minimum Combustion Standards-Oil Burning Appliances			
Oil Combustion Performance Indicators		Retention	Flame Retention
Oxygen (%O ₂)		6-9%	5-9%
Stack temperature (°F)		325°-550°	300°-550°
Carbon monoxide (CO) parts per million (ppm)		≤100 ppm	≤100 ppm
Steady-state efficiency (SSE) (%)		≥75%	≥80%
Smoke number (1-9)		≤2	≤1
Excess air (%)		≤80%	≤35%
Oil pressure pounds per square inch (psi)		≥100 psi	≥100-150 psi*
Over fire draft (Pascals or IWC negative)		5 Pa. or .02 IWC	5 Pa or .02 IWC
Flue draft (Pascals or IWC negative)		10-15 Pa. or 0.04-0.1 IWC *	10-15 Pa. or 0.04-0.1 IWC *
Return Water Temperature-Non-condensing (°F)		>150 (°F)	>150 (°F)
*per manufacturer's instructions (PMI)			

Heating System Repair or Clean and Tune Check List

Customer: _____
 Telephone: _____
 WHEAP/WX _____
 Agency: _____

Contractor: _____
 Work Date(s): _____
 WisWap BID #: _____

Fuel Type: ☐ Natural Gas ☐ LP/Propane ☐ Oil ☐ Other: _____ System Type: ☐ Forced Air ☐ Boiler ☐ Space Heater ☐ Other: _____

Clean, inspect, test, and repair: Perform the following inspection procedures and maintenance practices on heating systems as necessary. The goal of these measures is to reduce carbon monoxide (CO), adjust fuel-air mixture, improve steady-state efficiency and verify the operation of safety controls. All holes that are drilled should be properly sealed after completion of testing.

All Systems

(✓ box as item is inspected or completed. Indicate "NA" if non-applicable. PMI=per manufacturer's instructions)

- Emergency shut off ☐ Switch is on the unit or reachable and is operational
- Electrical service. ☐ Inspect circuit. Rated for application. Note problems, make recommendations.
- Fuel lines/storage tanks. ☐ No leaks present. Shut off present. Filter or sediment trap is present and clean.
- Blower ☐ Clean.
- Air Handler ☐ Clean.
- Air Filter ☐ Clean or replace.
- Heat exchanger ☐ Clean surface & inspect for leaks; inform customer & agency if exchanger is cracked.
- Filter slot/filters ☐ Filter slot with cover is present. Replacement filters/ permanent filter present.
- Thermostat ☐ Set heat anticipator to amperage measured in control circuit or PMI.

Oil Heating Unit

- Oil filter ☐ Replace.
- Nozzle ☐ Replace after calculating heat-load.
- Electrodes ☐ Adjust gap and position in burner tube PMI.
- Transformer ☐ Clean contacts. Measure voltage; replace if voltage is not within PMI.
- Burner assembly and burner tube assembly ☐ Clean. Inspect for over burning. Replace flame retention head if damaged.
- Combustion chamber ☐ Clean. If necessary, repair combustion chamber or replace.
- CAD/Stack Control Cell ☐ Test. Verify that the burner shut off, PMI, when the cad cell is blocked from flame.
- Flame Ignition ☐ Test. Ignition must be instantaneous; Pre-purge type unit, blower on prior to ignition.
- Barometric Damper ☐ Plumb, level, swings freely.
- Flue draft (before barometric damper) ☐ Measure and adjust as needed. (10-15pa or 0.04-0.06 IWC or PMI).
- Over fire draft ☐ Measure and adjust as needed (5 Pa. or 0.02 IWC or PMI).
- High limit control ☐ Measure shut off temperature adjust or replace if >250F⁰ (furnace), 180 F⁰ (boiler).
- Oil Pump Pressure ☐ Measure, adjust to PMI.

NG or LP Heating Unit

- Burners ☐ Check for dust, debris, misalignment, flame impingement, and other flame-interference problems. Clean, vacuum, and adjust as needed.
- Burner/Manifold ☐ No soot, melted wire insulation, & rust in the burner & manifold area outside of firebox.
- Pilot (if equipped) ☐ Burning, good ignition, check safety control for gas valve shut-off when pilot is out.
- Gas Pressure (IWC) ☐ Input _____ Manifold

Test Results

Steady State Efficiency Test

Adjust to achieve combustion standards (Table 3-2 or 3-3).

SSE	O ²	CO	Smoke	Flue F ⁰

Distribution Static Pressure

Measured in supply and return plenums: PMI.

Return Pressure	Supply Pressure	Air Flow Rate	Total Pressure	Maximum TESP

Temperature Rise

PMI. If no instructions see specifications.

Supply °F	Return °F	Total Rise (Supply-Return)

PMI Range

Min	Max

I certify that the visual inspection, repair, maintenance, and the performance tests were completed as indicated.

I certify that the heating system repair or maintenance work performed was to my satisfaction on the date indicated.

Installer's Signature _____

Date _____

Customer's Signature _____

Date _____

Natural Gas, LP & Fuel Oil Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide.

Note: Always follow manufacturer's instructions, if they differ from listed specifications.

Temperature Rise					
[Average supply F° (front left+front right+back left+back right/4) minus return F°]					
Supply F°				Total	
+	+	+	+	=	
Total Supply	Average Supply	Return F°:-	Supply-Return F° Rise:		PMI Range
	/4=	-			

Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor Temperature					
°F	<20	21-40	41-60	61-80	>80
pa.	-5	-4	-3	-2	-1
IWC.	-.02	-.016	-.012	-.008	-.004

Table 3-2: Combustion Standards for Gas-Burning Equipment			
Gas Combustion Performance Indicator	<75 AFUE	80+ AFUE	90+ AFUE
Oxygen (%O ₂)	5-10%	4-9%	4-9%
Stack temperature (°F)	350°-475°	325°-450°	90°-120°
Carbon monoxide (CO) parts per million (ppm)	≤ 100 ppm	≤ 100 ppm	≤ 100 ppm
Steady-state efficiency (SSE) (%)	68-74%	80-82%	92-97%
Gas Pressure (IWC)	3.2-4.0 IWC*	3.2-4.0 IWC*	3.2-4.0 IWC*
Propane pressure (IWC)	10-11 IWC*	10-11 IWC*	10-11 IWC*
Supply temperature (°F)	120°-140°	120°-140°	95°-140°
*per manufacturer's instructions (PMI)			

Table 3-6c: Minimum Combustion Standards-Oil Burning Appliances

Oil Combustion Performance Indicators	Non-Flame	Flame Retention
Oxygen (%O ₂)	6-9%	5-9%
Stack temperature (°F)	325°-550°	300°-550°
Carbon monoxide (CO) parts per million (ppm)	≤ 100 ppm	≤ 100 ppm
Steady-state efficiency (SSE) (%)	≥ 75%	≥ 80%
Smoke number (1-9)	≤ 2	≤ 1
Excess air (%)	≤ 80%	≤ 35%
Oil pressure pounds per square inch (psi)	≥ 100 psi	≥ 100-150 psi*
Over fire draft (Pascals or IWC negative)	5 Pa. or .02 IWC	5 Pa or .02 IWC
Flue draft (Pascals or IWC negative)	10-15 Pa. or 0.04-0.1 IWC *	10-15 Pa. or 0.04-0.1 IWC *
*pmi=per manufacturer's instructions		