

Wisconsin Weatherization Replacement Gas Furnace Checklist



Customer: _____ Contractor: _____
 Brand: _____ Model #: _____
 Date Installed: _____ Serial #: _____
 WisWAP BID: _____ OR WHEAP App#: _____

Check box, enter test results or requested number as item is inspected or completed. Indicate "N/A" if not applicable.

PMI = Per Manufacturer's Instructions.

Fuel Type: ☐ Natural Gas or ☐ Propane

INSPECTION & ADJUSTMENTS	Documents:	<input type="checkbox"/> Photos documenting furnace conditions and manufacturer nameplate provided to Agency <input type="checkbox"/> Installation information sticker (installer name, phone number, date) <input type="checkbox"/> Warranty and manual in envelope attached to furnace <input type="checkbox"/> Agency given copy of sizing calculation <input type="checkbox"/> Design temperature heat loss calculation: _____ BTU per hour
	Electrical:	<input type="checkbox"/> Service disconnect is present and operational <input type="checkbox"/> Dedicated circuit and breaker properly rated <input type="checkbox"/> Set heat circuit and anticipator (thermostat) PMI <input type="checkbox"/> Not applicable
	Gas Piping:	<input type="checkbox"/> Sized for BTUs of all appliances <input type="checkbox"/> No leaks <input type="checkbox"/> Shut off present <input type="checkbox"/> Sediment trap present <input type="checkbox"/> CSST bonded
	Air Filter:	<input type="checkbox"/> Filter opening covered/sealed <input type="checkbox"/> Filter removes easily with no obstructions Filter Size: _____ x _____
	General:	<input type="checkbox"/> Furnace elevated off basement floor. Note: If not in basement, can be on floor if approved PMI <input type="checkbox"/> Combustion air and exhaust piping properly installed, terminated and supported <input type="checkbox"/> Distribution plenums sealed and all major duct leaks properly sealed per specifications <input type="checkbox"/> Condensate properly drained per local code and PMI <input type="checkbox"/> Test holes sealed <input type="checkbox"/> Orphaned water heater has proper draft (see p. 2) <input type="checkbox"/> Permit required

Installed and Measured BTUs of New Furnace:

BTUs (high input): _____ Measured Input (2 cu. ft. of gas): _____ Minutes: _____ Seconds: _____
 BTUs (low input): _____ Measured Input (2 cu. ft. of gas): _____ Minutes: _____ Seconds: _____
 (if applicable)

Measured Gas Pressure in Inches of Water Column(IWC):

Input (High): _____ Input (Low) – if applicable: _____ Manifold (High): _____ Manifold (Low): _____

Enter test result. Indicate "N/A" if installation is a space heater.

PERFORMANCE TESTING	Steady State Efficiency Test						Distribution Static Pressure			
	Adjust to Achieve Typical Ranges for Gas Burning Appliances (see page 2)						<input type="checkbox"/> IWC or <input type="checkbox"/> Pa			Total Pressure
	SSE %	O2%	CO PPM	Intake Air °F	Flue °F	PMI AFUE%	Return Supply			
							High Input			
							Low Input			
	Temperature Rise					Variable Speed Furnaces	Heating CFM*	Fan Speed Setting		
	Supply °F	Return °F	(Supply – Return)	PMI Min	PMI Max					
							Low Input (if applicable)			

*CFM Measurement Method: ☐ Plate Method ☐ Fan Tables ☐ Other: _____

I certify the visual inspection and performance tests were completed as indicated.


I certify the heating system was installed to my satisfaction on the date indicated.

Installer Signature: _____
 Printed Name: _____
 Date: _____

Customer Signature: _____
 Printed Name: _____
 Date: _____

Natural Gas and Propane Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide. Always follow manufacturer's instructions if they differ from listed typical specifications. Examples of temperature rise testing procedures below.



Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor			
°F	<10°	10°-90°	>90°
Pa.	-2.5	(°F Out / 40) - 2.75	-0.5
IWC.	-.010	(°F Out / 10,000) - 0.011	-.002

Typical Ranges for Gas Burning Appliances

Performance Indicator	SSE 80+	SSE 95+
Carbon monoxide (CO) ppm	≤ 100	≤ 100 or PMI
Stack temperature °F	325°- 450°	90°- 120°
Temperature Heat Rise °F	40° - 70°	45° - 70° or PMI
Oxygen (O ₂) %	4 - 9%	4 - 9%
Natural gas pressure output at manifold - Inches of Water Column (IWC)	3.2 - 3.9 IWC	3.2 - 3.9 IWC
Propane pressure output at manifold (IWC)	10-11 IWC	10 - 11 IWC
Steady-state efficiency (SSE)	82 - 86%	95 - 97%
Supply temperature °F	120° - 140°	95° - 140°

Comments:

Wisconsin Weatherization Replacement Oil Furnace Checklist



Customer: _____ Contractor: _____
 Brand: _____ Model #: _____
 Date Installed: _____ Serial #: _____
 WisWAP BID: _____ OR WHEAP App#: _____

Check box, enter test results or requested number as item is inspected or completed. Indicate "N/A" if not applicable.
 PMI = Per Manufacturer's Instructions.

INSPECTION & ADJUSTMENTS	Documents:	<input type="checkbox"/> Photos documenting furnace conditions and manufacturer nameplate provided to Agency <input type="checkbox"/> Installation information sticker (installer name, phone number, date) <input type="checkbox"/> Warranty and manual in envelope attached to furnace <input type="checkbox"/> Design temperature heat loss calculation: _____ BTU per hour	<input type="checkbox"/> Agency given copy of sizing calculation
	Electrical:	<input type="checkbox"/> Service disconnect is present and operational <input type="checkbox"/> Set heat circuit and anticipator (thermostat) PMI	<input type="checkbox"/> Dedicated circuit and breaker properly rated <input type="checkbox"/> Not applicable
	Fuel Supply:	<input type="checkbox"/> New fuel filter <input type="checkbox"/> No leaks	<input type="checkbox"/> Tank and lines comply with NFPA 31 <input type="checkbox"/> Purged fuel lines
	Air Filter:	<input type="checkbox"/> Filter opening covered/sealed <input type="checkbox"/> Filter removes easily with no obstructions Filter Size: _____ x _____	
	General:	<input type="checkbox"/> Furnace elevated off basement floor <input type="checkbox"/> Acceptable clearances of heating unit and vent connector to nearby combustibles per NFPA 31 <input type="checkbox"/> Distribution plenums sealed; all major duct leaks properly sealed per specifications <input type="checkbox"/> Chimney inspected for compliance with NFPA 211 <input type="checkbox"/> Barometric damper control operates properly	

Measured BTUs of New Furnace:

BTUs (input): _____ Nozzle GPH: _____ Nozzle Angle: _____ ° Nozzle Spray Type: _____

Note: The oil nozzle information is required to be posted on the furnace with the date of installation.

Measured Oil Pressure in Inches of Water Column(IWC):

PMI _____ PSI Measured _____ PSI

PERFORMANCE TESTING	Draft Measurements						Measured Smoke Number			
	Flue Draft				Before barometric damper 10 – 15 Pa or 0.04-0.06 IWC or PMI		Smoke Spot Scale #:			
	Overfire Draft				Must be a minimum of 5 Pa. or 0.02 IWC or PMI					
	Steady State Efficiency Test						Distribution Static Pressure			
	Adjust to Achieve Typical Ranges for Oil Burning Appliances (see page 2)									
	SSE %	O2%	CO PPM	Intake Air °F	Flue °F	PMI AFUE%	<input type="checkbox"/> IWC	Return	Supply	Total Pressure
							<input type="checkbox"/> Pa			
Temperature Rise						Air Flow Rate Testing				
Supply °F	Return °F	(Supply – Return)		PMI Min	PMI Max	High Input	Heating CFM*	Fan Speed Setting		

*CFM Measurement Method: ☐ Plate Method ☐ Fan Tables ☐ Other: _____

I certify the visual inspection and performance tests were completed as indicated.


I certify the heating system was installed to my satisfaction on the date indicated.

Installer Signature: _____
 Printed Name: _____
 Date: _____

Customer Signature: _____
 Printed Name: _____
 Date: _____

Fuel Oil Heating System Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide. Always follow manufacturer's instructions if they differ from listed typical specifications. Examples of temperature rise testing procedures below.



Typical Ranges for Oil Burning Appliances

Performance Indicator	Flame Retention
Carbon Monoxide (CO) ppm	≤ 100
Stack Temperature °F	300° - 450°
Oxygen (O ₂) %	5 - 9%
Smoke Number (0-9)	< 1
Oil Pressure Pounds per Square Inch (psi)	100 – 150
Over-fire Draft (Inches of Water Column (IWC))	-0.02 IWC or -5 Pa
Flue Draft (IWC)	-0.04 to -0.01 IWC or -10 to -15 Pa
Steady-State Efficiency (SSE)	≥ 80%

Comments:

Wisconsin Weatherization Replacement Boiler Checklist



Customer: _____ Contractor: _____
 Brand: _____ Model #: _____
 Date Installed: _____ Serial #: _____
 WisWAP BID: _____ OR WHEAP App#: _____

Check box, enter test results or requested number as item is inspected or completed. Indicate "N/A" if not applicable.

PMI = Per Manufacturer's Instructions.

Fuel Type: ☐ Natural Gas ☐ Propane ☐ Oil

INSPECTION & ADJUSTMENTS	Documents:	<input type="checkbox"/> Photos documenting furnace conditions and manufacturer nameplate provided to Agency. <input type="checkbox"/> Installation information sticker (installer name, phone number, date) <input type="checkbox"/> Warranty and manual in envelope attached to furnace <input type="checkbox"/> Agency given copy of sizing calculation <input type="checkbox"/> Design temperature heat loss calculation: _____ BTU per hour
	Electrical:	<input type="checkbox"/> Service disconnect is present and operational <input type="checkbox"/> Dedicated circuit and breaker properly rated <input type="checkbox"/> Set heat anticipator (thermostat) PMI <input type="checkbox"/> Not applicable
	Gas Piping:	<input type="checkbox"/> Sized for BTUs of all appliances <input type="checkbox"/> No leaks <input type="checkbox"/> Shut off present <input type="checkbox"/> Sediment trap present <input type="checkbox"/> CSST bonded
	Fuel Oil:	<input type="checkbox"/> New Fuel Filter <input type="checkbox"/> No leaks <input type="checkbox"/> Tank/Lines comply with NFPA 31 <input type="checkbox"/> Purged Fuel Lines
	General:	<input type="checkbox"/> Boiler elevated off basement floor. Note: If not in basement, can be on floor if approved PMI. <input type="checkbox"/> Check clearances of heating unit and vent connector to nearby combustibles (Gas IFGC; Oil NFPA 31) <input type="checkbox"/> Combustion air and exhaust piping properly installed, terminated and supported <input type="checkbox"/> Installed Pressure Relief Valve PMI <input type="checkbox"/> Test holes sealed <input type="checkbox"/> Barometric controls operate properly PMI (if applicable) <input type="checkbox"/> Permit Required <input type="checkbox"/> Bled air from entire system <input type="checkbox"/> Distribution Flushed <input type="checkbox"/> Condensate properly drained per code and PMI Distribution pH: _____ <input type="checkbox"/> Orphaned water heater has proper draft (see p. 2) Hardness (grains/gallon): _____

Existing Load Terminals and Capacity:

Radiation Type: ☐ Fin Tube ☐ Radiator ☐ Baseboard ☐ Other: _____
 Linear Feet: _____ (Fin Tube or Cast Iron Baseboard) Square Feet: _____ (Radiators)

Measured BTUs of New Boiler:

Design temperature: _____ °F Modulating Boiler Turndown Ratio (if applicable): _____ : _____
 BTUs (input): _____ Measured Input (2 cu. ft. of gas): _____ Minutes: _____ Seconds: _____
 Nozzle GPH: _____ Nozzle Angle: _____ ° Nozzle Spray Type: _____

Measured Gas Pressure in Inches of Water Column(IWC) or Oil PSI:

Input: _____ Manifold (High): _____ Manifold (Low): _____ Oil (PSI): _____

Installed Devices: Indicate what was installed. Steps must be taken to prevent condensation in non-condensing units.

☐ Air Excluding Device ☐ Mixing Valves ☐ Automatic Fill Valve ☐ Backflow Preventer ☐ Other: _____
☐ Wye Strainer ☐ Outdoor Sensor (install on North wall) ☐ Circulator Pump _____ HP _____ GPM _____ W
 Size Speed Setting Watts

PERFORMANCE TESTING	Combustion and Draft Testing								Actual Boiler Setup		Warm Weather Shut Down		Design Temp	
	Adjust to achieve typical ranges for applicable appliance (see page 2)								Outdoor Temp °F					
		<input type="checkbox"/> CO ₂	CO PPM	Draft	Intake Air °F	Flue Temp °F	SSE %	AFUE %	Boiler Supply °F					
	High Input													
	High Input PMI													
	Low Input													
	Low Input PMI													
	Oil Boilers Only:	Overfire Draft:			Smoke Test #:									
								Measured Temps °F	Supply	Return	Outdoor			
								Primary Loop (High Input)						

I certify the visual inspection and performance tests were completed as indicated.

I certify the heating system was installed to my satisfaction on the date indicated.

Installer Signature _____ Date _____ Customer Signature _____ Date _____

Replacement Boiler Specifications (Natural Gas, Propane (LP) and Fuel Oil)

Generally accepted ranges, excerpted from the Weatherization Field Guide. Always follow manufacturer's instructions if they differ from listed typical specifications. Examples of temperature rise testing procedures below.

Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor			
°F	<10°	10°-90°	>90°
Pa.	-2.5	(°F Out / 40) - 2.75	-0.5
IWC.	-.010	(°F Out / 10,000) - 0.011	-.002

Gas: Measure draft halfway between collar and chimney.

Typical Ranges for Gas Burning Appliances

Performance Indicator	SSE 80+	SSE 95+
Carbon monoxide (CO) ppm	≤ 100	≤ 100 or PMI
Stack temperature °F	325° - 450°	90° - 120°
Oxygen (O ₂) %	4 - 9%	4 - 9%
Natural gas pressure output at manifold - Inches of Water Column (IWC)	3.2 - 3.9 IWC	3.2 - 3.9 IWC
Propane pressure output at manifold (IWC)	10 - 11 IWC	10 - 11 IWC
Steady-State Efficiency (SSE)	82 - 84%	95 - 97%
Supply temperature °F	120° - 140°	95° - 140°
Return Water Temperature-Non-condensing °F	> 120	N/A

Typical Ranges for Oil Burning Appliances

Performance Indicator	Flame Retention
Carbon Monoxide (CO) ppm	≤ 100
Stack Temperature °F	300° - 450°
Oxygen (O ₂) %	5 - 9%
Smoke Number (0-9)	< 1
Oil Pressure Pounds per Square Inch (psi)	100 - 150
Over-fire Draft (Inches of Water Column (IWC))	-0.02 IWC or -5 Pa
Flue Draft (IWC)	-0.04 to -0.01 IWC or -10 to -15 Pa
Steady-State Efficiency (SSE)	≥ 80%
Return Water Temperature-Non-condensing °F	> 120

Oil: Measure draft between barometric damper and collar and at over fire.

Comments:

Heating System Repair or Clean and Tune Check List



Customer: _____

Contractor: _____

Telephone: _____

Work Date(s): _____

WHEAP/WX Agency: _____

WisWap BID #: _____

Fuel Type: ☐ Natural Gas ☐ LP/Propane ☐ Oil ☐ Other: _____

System Type: ☐ Forced Air ☐ Boiler ☐ Space Heater ☐ Other: _____

Input on label: _____

Output on label: _____

Measured Input (Clock meter): _____

Clean, inspect, test, and repair: Perform the following inspection procedures and maintenance practices on heating systems as necessary. The goal of these measures is to reduce carbon monoxide (CO), adjust fuel-air mixture, improve steady-state efficiency and verify the operation of safety controls. All holes that are drilled should be properly sealed after completion of testing.

All Systems

(✓ box, enter test results or requested number as item is inspected or completed. Indicate "N/A" if not applicable. Use comments box on P.2)

Emergency shut off	<input type="checkbox"/>	Service disconnect is present and is operational
Electrical service.	<input type="checkbox"/>	Inspect circuit. Rated for application. Note problems, make recommendations.
Fuel lines/storage tanks.	<input type="checkbox"/>	No leaks present. Shut off present. Filter or sediment trap is present and clean.
Blower	<input type="checkbox"/>	Clean.
Air Handler	<input type="checkbox"/>	Clean.
Air Filter	<input type="checkbox"/>	Clean or replace.
Heat exchanger	<input type="checkbox"/>	Clean surface & inspect for leaks; inform customer & agency if exchanger is cracked.
Filter slot/filters	<input type="checkbox"/>	Filter slot with cover is present. Replacement filters/ permanent filter present.
Thermostat	<input type="checkbox"/>	Set heat anticipator to amperage measured in control circuit or PMI.

Oil Heating Unit

Oil filter	<input type="checkbox"/>	Replace.
Nozzle	<input type="checkbox"/>	Replace. Nozzle GPH _____ Nozzle Angle _____ ° Spray Type _____
Electrodes	<input type="checkbox"/>	Adjust gap and position in burner tube PMI.
Transformer	<input type="checkbox"/>	Clean contacts. Measure voltage; replace if voltage is not within PMI.
Burner assembly and burner tube assembly	<input type="checkbox"/>	Clean. Inspect for over burning. Replace flame retention head if damaged.
Combustion chamber	<input type="checkbox"/>	Clean. If necessary, repair combustion chamber or replace.
CAD/Stack Control Cell	<input type="checkbox"/>	Test. Verify that the burner shut off, PMI, when the cad cell is blocked from flame.
Flame Ignition	<input type="checkbox"/>	Test. Ignition must be instantaneous; Pre-purge type unit, blower on prior to ignition.
Barometric Damper	<input type="checkbox"/>	Plumb, level, swings freely.
Flue draft (before barometric damper)	<input type="checkbox"/>	Measure and adjust as needed. (10-15pa or 0.04-0.06 IWC or PMI).
Over fire draft	<input type="checkbox"/>	Measure and adjust as needed (5 Pa. or 0.02 IWC or PMI).
High limit control	<input type="checkbox"/>	Measure shut off temperature adjust or replace if >250F ⁰ (furnace), 180 F ⁰ (boiler).
Oil Pump Pressure	<input type="checkbox"/>	Measure, adjust to PMI.

NG or LP Heating Unit

Burners	<input type="checkbox"/>	Check for dust, debris, misalignment, flame impingement, and other flame-interference problems. Clean, vacuum, and adjust as needed.
Burner/Manifold	<input type="checkbox"/>	No soot, melted wire insulation, & rust in the burner & manifold area outside of firebox.
Pilot (if equipped)	<input type="checkbox"/>	Burning, good ignition, check safety control for gas valve shut-off when pilot is out.
Gas Pressure (IWC)	<input type="checkbox"/>	Input: _____ Manifold: _____

Test Results

Steady State Efficiency Test

Adjust to achieve combustion standards (Table 3-2 or 3-3).

SSE	O ₂ %	CO ppm	Smoke #	Flue F ⁰

Distribution Static Pressure

Measured in supply plenum and blower cabinet

Return Pressure	Supply Pressure	Air Flow Rate	Total Pressure

Temperature Rise

PMI. If no instructions see specifications.

I certify that the visual inspection, repair, maintenance, and the performance tests were completed as indicated.

Supply °F	Return °F	Total Rise (Supply-Return)

PMI Range

Min	Max

I certify that the heating system repair or maintenance work performed was to my satisfaction on the date indicated.

Installer's Signature _____

Date _____

Customer's Signature _____


Date _____

Natural Gas, LP & Fuel Oil Specifications

Generally accepted ranges, excerpted from the Weatherization Field Guide.

Note: Always follow manufacturer's instructions, if they differ from listed specifications.

Examples of temperature rise testing procedures below



Acceptable Draft Test Readings for Gas Appliances with Respect to Outdoor Temperature			
°F	<10°	10°-90°	>90°
Pa.	-2.5	(°F _{Out} / 40) - 2.75	-0.5
IWC.	-.010	(°F _{Out} / 10,000) - 0.011	-.002

Table 3.2: Typical Ranges for Gas Burning Appliances

Performance Indicator	SSE 80+	SSE 90+
Carbon monoxide (CO) ppm	≤ 100	≤ 100
Stack temperature °F	325° - 450°	90° - 120°
Temperature Heat Rise °F	40° - 70°	30° - 70°
Oxygen (O ₂) %	4 - 9%	4 - 9%
Natural gas pressure output at manifold - Inches of Water Column (IWC)	3.2 - 3.9	3.2 - 3.9
Propane pressure output at manifold (IWC)	10 - 11	10 - 11
Steady state efficiency (SSE)	82 - 86%	92 - 97%
Supply temperature (°F)	120° - 140°	95° - 140°

Table 3.5: Typical Ranges for Oil Burning Appliances

Performance Indicator	Flame Retention
Carbon monoxide (CO) ppm	≤ 100
Stack temperature °F	300° - 450°
Oxygen (O ₂) %	5 - 9%
Smoke number (0-9)	< 1
Oil pressure pounds per square inch (psi)	100 - 150
Over-fire draft	-.02 IWC or -5 Pa
Flue draft	-.04 to -.01 IWC or -10 to -15 Pa
Steady state efficiency (SSE)	≥ 80%

Comments: